



APPLICATION FOR PREAPPROVAL SPECIAL SEISMIC CERTIFICATION OF EQUIPMENT AND COMPONENTS

For Office Use Only

APPLICATION NO.

OSP – 0119-10

Check whether application is: NEW RENEWAL


1.0 TOSHIBA INTERNATIONAL CORPORATION Steve Unger
Manufacturer *Manufacturer's Technical Representative*
 13131 West Little York Rd, Houston, Texas 77041
Mailing Address
 (800) 231-1412
Telephone *E-mail Address*

2.0 4200FA, G8000 & G9000 series UPS Universal Power Supplies
Product Name *Product Type*
 See attachment 1 for a listing of Seismically Certified models.
Product model No (List all unique product identification numbers and/or serial numbers)

General Description: A continuous duty, double conversion three-phase, on-line, solid-state Uninterruptible Power Supply system. The UPS operates utilizing existing utility distribution system to provide high quality, uninterruptible power to critical loads. The UPS consists of an AC/DC Rectifier, DC/DC Converter/Battery Charger, DC/AC IGBT Inverter, integral static bypass, front-accessible controls, display, and monitor

3.0 EQUIPMENTANCHORAGE.COM JONATHAN ROBERSON, S.E.
Applicant Company Name *Contact Person*
 5877 Pine Ave, Suite 210, Chino Hills, CA. 91709
Mailing Address
 (406) 541-EASE (3273) jon@easeco.com
Telephone *E-mail Address*

I hereby agree to reimburse the Office of Statewide Health Planning and Development for the actual costs incurred by the department for review.


Signature of Applicant
 SENIOR ENGINEER
Title

December 1, 2010

Date

EQUIPMENTANCHORAGE.COM
Company Name



Registered Design Professional Preparing the Report

4.0 **EQUIPMENTANCHORAGE.COM**

Company Name

Jonathan Roberson, S.E.

S4197

Contact Name

California License Number

5877 Pine Ave, Suite 210, Chino Hills, CA. 91709

Mailing Address

909-606-7622

jon@easeco.com

Telephone

E-mail Address

California Licensed Structural Engineer Review and Acceptance of the Report

5.0 **EQUIPMENTANCHORAGE.COM**

Company Name

Jonathan Roberson, S.E.

S4197

Contact Name

California License Number

5877 Pine Ave, Suite 210, Chino Hills, CA. 91709

Mailing Address

909-606-7622

jon@easeco.com

Telephone

E-mail Address

Anchorage Pre-Approval

6.0

Anchorage is pre-approved under OPA-
(Separate application for anchorage pre-approval is required)

Anchorage is not Pre-approved **SEE ATTACHMENT 1: TABLE 6**

Certification Method

7.0

Testing in accordance with: ICC-ES AC-156 Other (Please Specify):

Analysis

Experience data

Combination of Testing, Analysis, and/or Experience Data (Please Specify):

Testing Laboratory (if applicable)

8.0

Environmental Testing Laboratory, Inc.

Brady Richard

Company Name

Contact Name

11034 Indian Trail, Dallas, TX 75229-3513

Mailing Address

972-247-9657

brady@etldallas.com

Telephone

E-mail:



Approval Parameters

9.0

Design in accordance with ASCE 7-05 Chapter 13: Yes No

Design Basis of Equipment or Components (F_p/W_p) = **1.5**
 S_{DS} (Spectral response acceleration at short period) = **2.0**
 a_p (In-structure equipment or component amplification factor) = **2.5**
 R_p (Equipment or component response modification factor) = **6.0**
 I_p (Importance factor) = **1.5**
 z/h (Height factor ratio) = **1.0**
 Equipment or Component fundamental frequency(s) = **SEE ATTACHMENT 1**
 Building period limits (if any) = **NO LIMIT**
 Overall dimensions and weight (or range thereof) = **SEE ATTACHMENT 1**

Equipment or Components @ grade designed in accordance with ASCE 7-05 Chapter 15: Yes No

Design Basis of Equipment or Components (V/W) =
 S_{DS} (Spectral response acceleration at short period) =
 S_1 (Spectral response acceleration at 1 second period) =
 R (Response modification coefficient) = 1.0
 Ω_0 (System overstrength factor) = 1.0
 C_d (Deflection amplification factor) = 1.0
 I_p (Importance factor) = 1.5
 Height to Center of Gravity above base =
 Equipment or Component fundamental period(s) = Sec
 Overall dimensions and weight (or range thereof) =

Tank(s) designed in accordance with ASME BPVC, 2007: Yes No

10.0 List of attachments supporting the special seismic certification of equipment or components:

- Test Report Drawings
 Calculations Others (Please Specify): **ATTACHMENT 1**

11.0 OSHPD Approval (For Office Use Only)

Chris Tokas

Chris Tokas, SHFR

Name & Title

1/25/10

December 31, 2016

Approval Expiration Date

S_{DS} (g) = **2.0** z/h = **1.0**

Special Seismic Certification Valid Up to

Condition of Approval (if any):

APPLICATION FOR PREAPPROVAL

SPECIAL SEISMIC CERTIFICATION OF EQUIPMENT AND COMPONENTS

ATTACHMENT 1: Seismic Certified Components

Table 1: Seismic Certified Components: Toshiba International UPS Models

| PRODUCT LINE | RATING | VOLTAGE (IN / OUT) | W (IN) | D (IN) | H (IN) | MAX. WT. (LBS) | MOUNT | BASIS |
|------------------|--------|--------------------|--------|--------|--------|----------------|-------|--------------|
| 4200 Series UPS | 15kVA | 480V / 480V | 20 | 37.2 | 60 | 1,033 | Floor | Interpolated |
| | 20kVA | 480V / 480V | 20 | 37.2 | 60 | 1,033 | Floor | Interpolated |
| | 30kVA | 480V / 480V | 20 | 37.2 | 60 | 1,033 | Floor | UUT |
| | 50kVA | 480V / 480V | 35.6 | 38.8 | 59.7 | 1,687 | Floor | UUT |
| G8000 Series UPS | 80kVA | 480V / 200V | 36.8 | 32.5 | 79.2 | 2,316 | Floor | Interpolated |
| | 80kVA | 480V / 480V | 36.8 | 32.5 | 79.2 | 1,851 | Floor | Interpolated |
| | 100kVA | 480V / 200V | 36.8 | 32.5 | 79.2 | 2,316 | Floor | UUT |
| | 100kVA | 480V / 480V | 36.8 | 32.5 | 79.2 | 1,851 | Floor | UUT |
| | 120kVA | 480V / 480V | 55.1 | 31.8 | 79.2 | 2557 | Floor | Interpolated |
| | 150kVA | 480V / 480V | 55.1 | 31.8 | 79.2 | 2557 | Floor | Interpolated |
| | 175kVA | 480V / 480V | 55.1 | 31.8 | 79.2 | 3157 | Floor | Interpolated |
| | 225kVA | 480V / 480V | 55.1 | 31.8 | 79.2 | 3157 | Floor | UUT |
| G9000 Series UPS | 80kVA | 480V / 480V | 27.6 | 32.8 | 78.7 | 860 | Floor | Interpolated |
| | 100kVA | 480V / 480V | 27.6 | 32.8 | 78.7 | 866 | Floor | UUT |
| | 160kVA | 480V / 480V | 35.4 | 32.7 | 78.7 | 1200 | Floor | Interpolated |
| | 225kVA | 480V / 480V | 35.4 | 32.7 | 78.7 | 1250 | Floor | Interpolated |
| | 300kVA | 480V / 480V | 51.2 | 32.7 | 78.7 | 2260 | Floor | Interpolated |
| | 500kVA | 480V / 480V | 70.9 | 32.7 | 78.7 | 3300 | Floor | Interpolated |
| | 750kVA | 480V / 480V | 90.6 | 32.7 | 78.7 | 4062 | Floor | UUT |

Notes:

- 1) For a complete listing of model numbers recognized by this report, see Tables 3, 4, & 5.

Table 2: Lowest Resonant Frequencies of Units Tested

| UUT | FRONT-TO-BACK AXIS | SIDE-TO-SIDE AXIS | TOP-TO-BOTTOM AXIS |
|-------------------|--------------------|-------------------|--------------------|
| 4200-30kVA UPS | 8.4 | 6.0 | 27.5 |
| 4200-50kVA UPS | 10.8 | 9.1 | > 50 |
| G9000- 100kVA UPS | 7.9 | 5.0 | 18.9 |
| G9000- 750kVA UPS | 5.8 | 5.4 | 5.7 |
| G8000-100kVA UPS | 4.6 | 8.4 | 15.9 |
| G8000-225kVA UPS | 5.1 | 5.8 | 12.4 |

APPLICATION FOR PREAPPROVAL

SPECIAL SEISMIC CERTIFICATION OF EQUIPMENT AND COMPONENTS

ATTACHMENT 1: Seismic Certified Components

Table 3: Seismically Certified 4200FA Series Models

| Digit | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 |
|----------------|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|
| Sample Model # | T | 4 | 2 | D | 3 | K | 5 | 0 | 0 | X | A | M | X | P | - | S |

| Digit | Parameter Addressed | Alphanumeric Character Definition | Characters Accepted Within This Report |
|---------|---|--|--|
| 1, 2, 3 | Product Series Identifier | C42 = Toshiba 4200FA Series UPS 25kVA and below T42 = Toshiba 4200FA Series UPS above 25kVA | C42 T42 |
| 4 | AC Input V identifier | B = 208V/120 Delta/Wye Input transformer C = 240V Delta/ Wye Input transformer D = 480V Delta/ Wye Input transformer F = 208V/120 Wye Input/ Output (No transformer) K = 480V/277 Wye Input/ Output transformer N = 380V/400/415 Delta/ Wye Input/ Output transformer P = 380V/220 Wye Input/ Output transformer Q = 400V/230 Wye Input/ Output transformer | B C D F K N P Q |
| 5 | Input Phase quantity identifier | 1 = Single Phase 3 = Three Phase | 3 |
| 6 | AC Output V identifier | F = 208V/120 Wye Input/ Output (No transformer) H = 220V/127 Wye Output transformer J = 240V Wye Output transformer K = 480V/277 Wye Input/ Output transformer N = 380V/400/415 Delta/ Wye Input/ Output transformer P = 380V/220 Wye Input/ Output transformer Q = 400V/230 Wye Input/ Output transformer | F H J K N P Q |
| 7, 8, 9 | UPS kVA rating | 150 = 15 kVA 250 = 25 kVA 300 = 30 kVA 500 = 50 kVA | 150 250 300 500 |
| 10 | Alternate Bypass AC Input V identifier | B = 208V/120 C = 240V Delta/ Wye D = 480V Delta/ Wye F = 208V/120 Wye K = 480V/277 Wye N = 380V/400/415 Wye P = 380V/220 Wye Q = 400V/230 Wye | B C D F K N P Q |
| 11 | Output Frequency identifier | 5 = 50 Hz 6 = 60 Hz A = Auto-Sensing | 5 6 A |
| 12 | Maintenance Bypass options | M = Internal Maintenance Bypass Switch D = Disabled Internal Maintenance Bypass Switch X = No Internal Maintenance Bypass | M D X |
| 13 | Internal Battery Option | B = Internal Batteries X = No Internal Batteries | X |
| 14,15 | OEM client / customer identification | P- = Philips Healthcare N- = Toshiba International Corporation | P- N- |
| 16 | Special Certification or Specific identification code | S = Seismically Qualified | S |

Note: Only those characters listed in the last column are recognized and accepted by this document.

APPLICATION FOR PREAPPROVAL

SPECIAL SEISMIC CERTIFICATION OF EQUIPMENT AND COMPONENTS

ATTACHMENT 1: Seismic Certified Components

Table 4: Seismically Certified G8000 Series Models

| Digit | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 |
|----------------|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|
| Sample Model # | T | 8 | 0 | S | 3 | K | 1 | 0 | K | K | 6 | X | S | P | T | S |

| Digit | Parameter Addressed | Alphanumeric Character Definition | Characters Accepted Within This Report |
|---------|---|---|--|
| 1, 2, 3 | Product Series Identifier | T80 = Toshiba G8000 series T8i = Toshiba G8000i series T8M = Toshiba G8000MM series | T80 T8i |
| 4 | AC Input V identifier | F = 200 / 208V N = 380/400V S = 480V M = 600V | F N S M |
| 5 | Input Phase quantity identifier | 1 = Single Phase 3 = Three Phase | 3 |
| 6 | AC Output V identifier | F = 200 / 208V K = 480V P = 380V Q = 400V M = 600V | F K P Q |
| 7, 8, 9 | UPS kVA rating | 08K = 80 kVA / kW 10K = 100 kVA / kW 80 kVA / kW 100 kVA / kW 120 / 125 kVA / kW 150 kVA / kW 175 / 180 kVA / kW 225 kVA / kW | 08K 10K 08K 10K 12K 15K 18K 22K |
| 10 | Alternate Bypass AC Input V identifier | F = 200 / 208V K = 480V P = 380V Q = 400V M = 600V | F K P Q |
| 11 | Output Frequency identifier | 5 = 50 Hz 6 = 60 Hz | 5 6 |
| 12 | Bypass options | N = No Option X = Standard option | X |
| 13 | Parallel Options | S = Single Module M = Parallel Module | S |
| 14,15 | OEM client / customer identification | PT = Philips Healthcare TM = Toshiba Medical 2H = Toshiba International Corporation manuf. version code NH = Toshiba International Corporation manuf. version code | PT TM 2H NH |
| 16 | Special Certification or Specific identification code | S = Seismically Qualified | S |


Note: Only those characters listed in the last column are recognized and accepted by this document.

APPLICATION FOR PREAPPROVAL

SPECIAL SEISMIC CERTIFICATION OF EQUIPMENT AND COMPONENTS

ATTACHMENT 1: Seismic Certified Components

Table 5: Seismically Certified G9000 Series UPS Models



Input/ Output Voltages (Part Number Fields 4 & 6)

S = 480V Delta (no transformer) (Standard)

kVA Ratings (Part Number Fields 7,8,9)

- 08K = 80 kVA
- 10K = 100 kVA
- 16K = 160 kVA
- 22K = 225 kVA
- 30K = 300 kVA
- 50K = 500 kVA
- 75K = 750 kVA

Alternate Input (Part Number Field 10)

S = 480V Delta (no transformer) (Standard)

Output Frequency (Part Number Field 11)

6 = 60 Hz (Standard)

Maintenance Bypass Options

(Part Number Field 12)

X = Not Required (Standard)

Options 1 (Part Number Field 13)

S = Single Module (Standard)

UPS Type (Part Number Field 14)

N = New Unit
R = Refurbished

APPLICATION FOR PREAPPROVAL

SPECIAL SEISMIC CERTIFICATION OF EQUIPMENT AND COMPONENTS

ATTACHMENT 1: Seismic Certified Components

Table 6: Pending OSHPD Anchorage Pre-Approvals (OPA)

| COMPONENT | OPA NO. | APPROVAL STATUS |
|----------------------------|----------------|------------------------|
| G9000 80KVA TO 225KVA UPS | OPA-2610-10 | PENDING |
| G9000 300KVA TO 750KVA UPS | OPA-2611-10 | PENDING |